



3871 Langley St. SE
Salem, OR 97317
503.399.4833 Phone
503.399.4767 Fax

LEGEND		
K&E Excavating	Eastside Paving	C-More Pipe
Lee Contractors	Michels	Lightworks
Teufel Nursery	Kraft Masonry	Highway Tech.
SPM	COS	OTHERS
Holiday-No Work	Weekend	A Cut Above

Three Week Look-Ahead Schedule

Project Name: Sherwood - Downtown Streetscape Phase 2 Improvements
 K&E Project No.: 1074
 Owner Project No.: CIP No. 8034
 Meeting Date: 5/29/13
 Date Range: 5/29/13 thru 6/15/13

ITEM NO.	WORK AREA	WORK DESCRIPTION	WORK BREAKDOWN	WORK BY	May 2013							June 2013							Notes						
					Sun 26	Mon 27	Tue 28	Wed 29	Thu 30	Fri 31	Sat 1	Sun 2	Mon 3	Tue 4	Wed 5	Thu 6	Fri 7	Sat 8		Sun 9	Mon 10	Tue 11	Wed 12	Thu 13	Fri 14
TRAFFIC/PEDESTRIAN CONTROL																									
		Work Area 5A Road Closure (5/1/2013 - 6/5/2013)	TRAF/PED																						
		Work Area 5 B Road Closure (5/1/2013 - 6/5/2013)	TRAF/PED																						
PROJECT-WIDE WORK																									
		Site Cleanup/Punchlist	ROADWAY	K&E																					
		Install Wire And Holiday Lighting	ROADWAY	Lightworks																					
		Power Hook Up To New Panel	ROADWAY	Lightworks																					
		Install Tactile Warning Pavers	ROADWAY	Kraft																					
		Install Calsense Controller	ROADWAY	Teufel																					Finish Grout Joints Around Perimeter
		Calsense Rep Onsite	ROADWAY	Teufel																					Electrical Hookup/Programming
		Install Tree Grates	ROADWAY	Teufel																					
		Striping	ROADWAY	SPM																					
		Joint Sealant In Sidewalks	ROADWAY	Lee																					
		Install Light Poles & Irrigation/Signs On Poles	ROADWAY	Multiple																					Poles Currently Scheduled To Be Onsite 6/3 or 6/4
WORK AREA 5A - WEST ALLEY																									
		Install AC Pavement	ROADWAY	Eastside																					
		Open Road To Traffic	ROADWAY	K&E																					
		Construct 8" CIPP Liner	UTILITY	Michels																					Working On Alternate Methods
		Construct SS Lateral Service Line Repair	UTILITY	C-MORE																					Will Be Completed After CIPP Work
WORK AREA 5B - EAST ALLEY																									
		Install AC Pavement	ROADWAY	Eastside																					
		Open Road To Traffic	ROADWAY	K&E																					
WATER QUALITY FACILITY																									
		Install Temporary Erosion Control	WQ	K&E																					
		Excavation/Drainage/Retaining Wall	WQ	K&E																					Work On 6/7 Would Be Minimal Without Disruption To Downtown
		Work In Existing Sedimentation Manhole	WQ	Brandt																					
		Trench Resurface at Manhole	WQ	Eastside																					
		Leak Test/Repair 60" MH	WQ	Brandt																					Work On 6/7 Would Be Minimal Without Disruption To Downtown
		Install/Grade Amended Topsoil/Matting/Seed	WQ	Teufel																					
		Restoration	WQ	K&E																					

NOTES:
 1 WORK TO INSTALL LIGHT POLES TO BEGIN ON THE SOUTH SIDE OF RAILROAD STREET, THEN PROGRESS TO THE NORTH SIDE OF RAILROAD STREET AND FINALLY PROGRESS INTO WASHINGTON STREET. THIS IS DUE TO THE TEMP LIGHTING REQUIREMENTS AND POWER COMING FROM THE ALLEYS TO FEED THE TEMP LIGHTING.

2 INSTALLATION OF IRRIGATION AND SIGNS ON POLES WILL BEGIN AS QUICKLY AS POSSIBLE AFTER POLE INSTALLATION BEGINS (APPROX. 1 DAY LAG) AND WILL OCCUR CONCURRENTLY WITH THE REST OF THE POLE INSTALLATION SUCH THAT THE COMPLETION OF THE IRRIGATION AND SIGNS ON THE POLES WILL BE WITHIN A DAY OF THE FINAL POLE INSTALLATION.