

**Hwy99W Pedestrian Crossing
30% Design Level Project
Project Schedule
(as of 01/11/2022)**

Project Process	Dates	Status
Project Design Initiation	October 2021	Completed
Bridge Design Alternatives Analysis	October 2021 to February 2022	In Process
1st City Council Work Session Discussion	February 7th, 2022, 6:00 PM	Set
1st Public Open House Presentation	February 2022	Pending
Revise Alternatives Analysis	February 2022 to March 2022	Pending
2nd City Council Work Session Discussion	March 2022	Pending
2nd Public Open House Presentation	March 2022	Pending
Completion of Alternatives Analysis	March 2022 to April 2022	Pending
Development of 30% Design Report	May 2022 to June 2022	Pending
Project Completion	June 2022	Pending

NOTE: City Council Work Sessions and Public Open House Presentation Dates TBD